

CLARENDON RESIDENT MEETING
WEST SOMERVILLE NEIGHBORHOOD SCHOOOL
MAY 20, 2024

Kai Mueller

kaipatm@posteo.net Somerville Climate Forward Ambassador **Project:**

Residential Feedback about Clarendon Hill Redevelopment Phase Mayor Katjana Ballantyne

Somerville Office of Sustainability &



BECOME A SOMERVILLE CLIMATE **AMBASSADOR**

Apply by Sunday, November 12, 2023

WHAT?

Looking for an opportunity to:

- · have fun with neighbors?
- . learn about taking action on the climate crisis?

Apply to be a Climate Ambassador! Applicants must be 16 years or older and live in Somerville.

- \$400 stipend upon program
- DETAILS
- Meetings are in-person and via webinar on Thursdays, twice a month, from 6-8:30pm
- . In-person meetings are Jan 18, Feb 15, March 14, Apr 11, May 9, and
- . No prior knowledge of climate change required!

To learn more and apply, visit somervillema.gov/cfa. Questions? Contact Emily Sullivan at esullivan@somervillema.gov.

Introductions

- Interpretation Needs (In person and Virtual)
- Clarendon Residents United + Legal
- Dellbrook Construction
- Somerville Housing Authority
- Housing Opportunities Unlimited
- POAH & SCC

Construction Updates

- The podium construction and post-tensioned
 (PT) slab are complete. Modular boxes will sit on
 this structure.
- Deck slab placement is scheduled for Tuesday,
 5/21.
- Modular boxes started arriving in May and will be stacked using a crane.
- A smaller mobile crane will be used over the next month without affecting the upper lot at 24 North Street.
- A larger crane will be set up the week of 7/1 for module stacking, requiring the closure of the 24 North Street parking lot for two days.



Construction Timeline

- Demolition: 6 weeks (mid-May 23) complete.
- Site & Foundations: 6 months (May-Nov 23) complete.
- Concrete and Steel Podium: 5 months (Nov 23-April 24) complete.
- Stacking of modular boxes: 3 months (May 24 July 24)
- Vertical construction: 10 months (Jan-Nov 24)
- Finish site work & landscaping: 2 months (July-Sept 24)
- Expected Completion: November 2024

Construction Reminders

• Job applications available on the site fence

• Security cameras are live. Notices go to the construction team and

police if someone trespasses

Want construction updates?

Text: CLARENDONHILL to 8447642012 to join our list



Phase 2a and Relocation Updates

- As we near construction completion and prepare for Phase 2a, families will either move into the new building or move off site
- HOU has started working with residents eligible for 3BR units to plan for upcoming moves and issue Notice of Eligibility (NOE) for relocation assistance
- HOU is on site Mondays, Tuesdays, & Fridays 8AM – 4PM to answer any relocation questions



Phase I – Under construction
Phase 2a – Applying for funding
Phase 2b – On hold

Re-Occupancy Overview

- 1. Any household relocated off-site who received a notice to quit in a no-fault eviction
- 2. Priority households who are currently living in Phase II and had already moved once (Phase I relocatees)
- 3. Priority households who moved off site
- 4. Priority households who remained in place in Phase II buildings (Phase II priority households)
- 5. Non-priority households living in Phase II
- 6. Non-priority households relocated off-site

Upcoming Events

- Next Construction Resident Meeting: Monday, June 24th at 6:30pm
- Summer Family Day: Saturday, June 29th From 11:00am to 1:00pm
- Job and Resource Fair: Wednesday May 29th From 10:00am to 2:00pm
- HOU is on site: Mondays, Tuesdays, and Fridays between 8:00am and 4:00pm













Economic Opportunity









Scan this QR code for:

- The Fist Source Jobs Program
- One-on-one Financial Literacy
- Learn how to buy a home
- Digital Literacy Classes



Watch the work happen!

https://app.oxblue.com/?openlink=poah/clarendon



Got questions? Please contact:

CRU: ClarendonResidentsUnited@gmail.com

Developers: mmiller@poah.org or asolis@somervillecdc.org

Relocation Specialist: Bryan Capretti bcapretti@housingopportunities.com (617) 655-6621

Construction Page:

https://clarendonhill.org/resident-info/construction-updates/